

No.	Title of Project	Type	PFR/DPR	State	Basin/ River	Type of submission	Name of Regional Office/CWC	CCA (Ha)	Estimated Cost (in Crore Rs.)	Date of Receipt of DPR in CWC for Appraisal	Date of Receipt of case in CWC	Date of Issue of Observation ²	Remarks
1	Par-Tapi Narmada Link Project	Major	DPR	Gujarat	Narmada/Par, Auranga, Ambika, Purna	Offline	Hqs	232175	Rs. 10211.21 Crore (2014-15 P.L.)	7/4/2017	10/3/2019	11/10/2020	Resolution of Inter-State matter is the main bottleneck in acceptance of project. Formal MoU b/w the States of Gujarat and Maharashtra reg. cost/benefit/water/power sharing are yet to be entered into. Further, CWC vide letter T-28022/2019-PA(C) DTE-Part(1) dated 10.11.2020 requested project authority for expediting the pending issues so that project can be considered for the Advisory Committee at the earliest.
2	Bina Complex Irrigation and Multipurpose project	Major	DPR	Madhya Pradesh	Ganga/ Bina, Dhasan	Offline	Hqs	96000	Rs. 3735.9 Crore	7/4/2017	8/24/2018	11/23/2020	The inter-State matter needs to be resolved appropriately in view of objection of U.P. as regards utilization of water of Dhasan river. MoU among the State of MP, UP and Union Govt. needs to be signed for implementation of KB Link project. A meeting under the chairmanship of CE(PAO) was held on 13.11.2020 w.r.t issues related to project, resolve the pending issues expeditiously. In continuos to this comments of IP(S) Dte, CWC has been sent to Project Authority vide letter dated 23.11.2020. NWDA has been asked to share its studies regarding Dhasan River to further decide for the ISM issues for the stand-alone Bina Project.
3	Kalisindh Major Multipurpose Irrigation Project Phase-II	Major	DPR	Rajasthan	Chambal/ Kalisindh	Offline	Hqs	10181	Rs. 1236 Crore (2014 P.L.)	8/21/2018	7/30/2019	11/13/2020	ISM-2 Dte has found the project acceptable from ISM angle subject to restricting the water utilisation of the project within 139 MCM (total yield upto Kalisindh dam site) including all losses and complying to their other observations. Further, a Meeting chaired by Member (WP&P), CWC on 14.07.2020 through Video Conferencing (VC) to Review of appraisal Status of the project wherein it was requested from project authority for expediting the pending issues i.e. finalization of Irrigation planning so that project can be considered for the Advisory Committee at the earliest. Further, comments of IP(S) Dte, CWC has been sent to Project Authority vide letter dated 13.11.2020 and compliance on Irrigation Planning and Estimated Cost issues are awaited from State Govt., so that the project may be considered in next Advisory Committee meeting.
4	* Diversion of Surplus water of Sabarmati basin for filling of Jawai Dam	Major	PFR	Rajasthan	Sabarmati/ Wakal, Pameri, Sabarmati, Sei	Offline	Hqs	Drinking water	Rs. 6521.84 Crore	11/26/2019	25.11.2019	11/12/2020	Govt. of Gujarat has objected to Govt. of Rajasthan proposal to divert surplus water of Sabarmati basin to Jawai dam stating that the already established usage by Gujarat under Dharoi dam is likely to be adversely affected due to the proposed diversion. Three meetings under the chairmanship of Shri Sriram Vedire, Advisor, M/o Jal Shakti were held to discuss the issues related to Hydrology and Inter-State aspect. Based on finalized hydrological studies by the CWC and objections raised by Govt. of Gujarat on storage capacity of proposed dam, project proponent has prepared and submitted a new proposal to CWC on 26.11.2019 on which Govt. of Gujarat has again conveyed its objection. A meeting scheduled in this regard under the chairmanship of Chairman, CWC on 18.03.2020 has been postponed on the request of GoG. In continuation to this, a meeting of Govt. of Gujarat and Madhya Pradesh under the chairmanship of Chairman, CWC was held on 26.06.2020 through video conferencing. In the meeting it has been decided that full information/data related to original planning vis-à-vis present water utilization for different purposes (i.e. Irrigation, Drinking and Industrial, etc.), CCA, Annually Irrigated Area for Jawai dam, details of all the utilizations by Govt. of Rajasthan in the Sabarmati basin on 10-daily/monthly basis by Govt. of Rajasthan and original planning vis-à-vis present water utilization for different purposes (i.e. Irrigation, Drinking and Industrial, etc.), CCA, Annually Irrigated Area at Dharoi dam, data of all the utilizations upstream of Dharoi dam in Sabarmati basin in Gujarat on 10-daily/monthly basis by Govt. of Gujarat may be exchanged by basin states among themselves and also shared with central water commission within a month for further analysis and consideration. Further, Govt. of Rajasthan vide letter dated 14.09.2020 submitted point wise reply on the points mentioned in MoM held on 26.06.2020, and the same has been examined and comments of ISM-2 Dte, CWC forwarded to project authority. However, there is no response from Govt. of Gujarat in this reference and a reminder was issued vide letter dated 11.11.2020 to Gujarat with inputs from Rajasthan and CWC's observations on it.
5	Eastern Rajasthan Canal Project	Major	DPR	Rajasthan	Ganga/ Chambal and its tributaries	Offline	Hqs	202498	Rs. 37247.12 Crore (2014 P.L.)	11/20/2018	12/6/2018		Since there is no progress regarding NOC from Govt. of M.P. for allowing Rajasthan to plan the project on 50% dependability and further since modified ERCP-PKC Project is being explored, Govt. of Rajasthan is requested to withdraw the DPR of ERCP submitted to CWC since further appraisal may not serve any useful purpose. However, As a follow up action on the 12th meeting of Task Force for ILR held on 16.07.2020, NWDA has submitted the Draft PFR of Parbati-Kuno-Sindh link to CWC vide mail dated 17.07.2020 and the same is under examination in CWC. Meeting of the Working Group to suggest water sharing, exchange of water between Madhya Pradesh and Rajasthan w.r.t. Parbati-KunoSindh(PKS) Link and Eastern Rajasthan Canal Project(ERCP) held on 04.09.2020 & 25.07.2020 and consensus on the proposal is yet to be arrived between the states.
6	ERM of IGNP, Stage-II (Flow Area)	Major	DPR	Rajasthan	Beas/ Ravi	Offline	Hqs	786000	Rs. 1770.04 Crore (2014-15 P.L.)	2/6/2019	7/17/2019	8/7/2019	A meeting was held under the chairmanship of Member (WP&P), CWC on 04.11.2019 reg. appraisal of DPR of ERM of IGNP, Stage-II Project (flow area). After detailed deliberations on the issues, it was decided that, 1. the project authority would submit the ERM proposal of already completed 7.24 lakh ha flow portion of the project after dividing the IGNP, Stage-II project (RCE of which was approved in the Advisory Committee meeting held on 04.01.2011) into 2 parts viz. flow area serving a command of 7.24 lakh ha and the balance area where works are still ongoing. 2. For the completed works of 7.24 lakh ha, the base quantities and the expenditure incurred may be separately worked out by the project authority from the RCE of the whole project approved in 2011. The project authority may submit the same with a completion certificate for this portion. So the old project proposal was returned with the remark that the Revised ERM proposal may be submitted after Completion Certificate for the flow area of the project.

7	DPR for transfer of Rajasthan share of Yamuna Water at Tajewala Headworks to Churu and Jhunjhunu districts of Rajasthan by underground conveyance system and its utilization.	Major	DPR	Rajasthan	Ganga/ Yamuna	e-Pams	Hqs	105000	Rs. 23965.85 Crore (2018-19 P.L.)	2/22/2019	12/5/2019		(WP&P), CWC on 27.10.2020 to review the current appraisal status of the project: 1. In the appraisal process of the project, it was informed to the State Govt. that hydrological studies based on the updated data for last 30 years indicate substantial reduction in available water and going ahead with 1917 cusec as available divertable discharge at Tajewala during monsoon for Rajasthan, in line with UYRB award require re-design of the project parameters. 2. The option of Pre Stressed Concrete Pipes, in favour of steel pipes has been discarded, as per recommendation of Govt. of Rajasthan. 3. CWC may not insist on MoU with Haryana regarding permission to work in its territory, as a pre-condition for posing the project before the Appraisal Committee of DoWR, RD & GR for techno-economic acceptance. 4. The concern regarding presently proposed pipeline capacity being able to carry only about 414 MCM of water, as against the stipulated 577 MCM based on 1917 cusec for 123 days, was also flagged, for the benefit of Rajasthan Officials, to provide them with the opportunity to revisit the pipeline capacity at this stage itself. 5. After considering the overall view on the project the Secretary, WRD, Rajasthan, informed that Govt. of Rajasthan is now contemplating implementation of the project in phases, whereby the drinking water component is proposed to be taken up as first phase, and the irrigation part can be taken up in the next phase. However, the DPR for the entire project shall remain comprehensive. He further informed that in view of the proposed phase-wise implementation, the DPR for the project is under updation, and the revised DPR is likely to be re-submitted to CWC by the end of Dec. 20.
8	Bodhghat Multipurpose Project	Major	PFR	Chhattisgarh	Godavari/ Indravathi	e-Pams	Hqs	212409	Rs.21000.04Cr. (2019-20PL)	4/2/2020			PFR of the Project submitted e-PAMS on 02.04.2020 and "In-Principle" consent for preparation of DPR was granted by Screening Committee on 15.05.2020. At present Preparation of DPR is under progress. A meeting under chairmanship of Chief Engineer(PAO),CWC held on 19.08.2020 to review the progress of DPR preparation and related clearances for the Project which are to be done in consultative mode with CWC. DPR preparation is under progress now.
9	Upper Sikasar Reservoir Project	Major	PFR	Chhattisgarh	Pairi/Mahanadi	e-Pams	Hqs	24000	Rs.386.024Cr. (2017-18PL)	15.04.2019	Returned Back		####
10	Kharung-Ahiran Link project	Major	PFR	Chhattisgarh	Hasdao/Mahanadi	e-Pams	Hqs	16000	Rs.573.78Cr. (2017-18PL)	17.04.2019	Returned Back		####
11	Dandapani Tank Project	Major	PFR	Chhattisgarh	Ib/Mahanadi	e-Pams	Hqs	38000	Rs. 1040Cr. (2018-19PL)	19.06.2019	Returned Back		####
12	Shekharpur Major Tank Project	Major	PFR	Chhattisgarh	Ib/Mainy /Mahanadi	e-Pams	Hqs	22100	Rs.675Cr. (2018-19PL)	19.06.2019	Returned Back		####
13	Pairi High Dam Project	Major	PFR	Chhattisgarh	Pairi/Mahanadi	e-Pams	Hqs	80619	Rs.1246Cr. (2018-19PL)	07.07.2019	Returned Back		####
14	Nabarangpur Irrigation Project	Major	DPR	Odisha	Godavari/ Indravati	Offline	Hqs	15000	Rs. 278.99 Crore*	11/24/2016	10/1/2019	11/13/2018	ISM Directorate of CWC observed that water utilisation for this project exceeds 91 TMC which violates GWDT award. As per the observations, use by Odisha from Upper Indravati Project after commissioning of Nabarangpur project would become 98.85 TMC (88+4.85+6) against the permissible use of 91 TMC. Updated cost chapter, issues related to Irrigation Planning, Construction materials, Design aspect are pending with Project Authority.
15	Middle Kolab Multipurpose Project	Multipurpose	DPR	Odisha	Godavari/ Kolab, Kerajodi Nallah	Offline	Hqs	24543	Rs. 1649.12 Crore (2014 PL)	8/25/2017	4/3/2019	11/5/2017	Survey & Investigation was also not done during DPR preparation stage. Objection from both the Govt of Telengana & Govt of Chhattisgarh on Inter- State matters. CWC conveyed that the project is not acceptable from inter-State angle.
16	Hathni Kund Link Channel Stage-II (PR)	Major	FR	Uttar Pradesh	Ganga/ Yamuna	Offline	Hqs	91359	Rs. 2000 Crore*	9/5/2018	*****	11/20/2018	Response of State Government with respect to views of UYRB for Inter-State matters is still awaited . Compliance on Hydrology & Irrigation Planning aspects are awaited from State Govt. DO letter with respect to issues related to this project was written to project authorities. Response awaited
17	Indrapuri Reservoir Project-PPR	Major	PFR	Bihar	Ganga/ Sone		Hqs	823932	NA (being PFR)	1/8/2019	*****	3/27/2019	Compliance to observations on Inter-State, Irrigation Planning, Construction Material related Planning, Foundation Engineering & Seismic aspects are awaited from State Govt.
18	ERM of Sukla Irrigation Project	ERM	DPR	Assam	Brahmaputra/ Sukla	e-Pams	Hqs	12150	Rs. 295.26 Crore (2017-18 PL)	6/4/2019	*****	*****	"In-Principle" consent for preparation of DPR was granted by Screening Committee on 14.01.2019. DPR submitted through e PAMS and is under examination in specialized Directorates of CWC. All the aspects have been cleared except B/C ratio finalization and CSMRS compliance from State Government
19	Lower Vamsadhara Stage-I Project	Major		Odisha	Godavari/ Sana Nadi	Offline	Hqs	22150	Rs. 611.40 Crore*	June 2018	7/23/2018	12/18/2018	Final award of VWDT is awaited. Yet to receive Inter-State clearance.
20	ERM of Loktak Lift Irrigation Project, Manipur	Major	DPR	Manipur	Loktak	e-Pams	Hqs			08.10.2020		20.10.2020	Under Appraisal. Hydrology and ISM cleared. Observations on design and cost aspect have been forwarded to the State Govt.
21	Sonai Irrigation Project	Major	DPR	Assam	Sonai/Barak	e-Pams	Hqs	10850	Rs. 805.44 crore(2017-18PL)	09.11.2020			Circulated to concerned directorates of CWC for examination.
22	Rukni Irrigation Project	Major	DPR	Assam	Rukni / Barak	e-Pams	Hqs	17566	Rs. 891.20 crore (2017-18 PL)	09.11.2020			Circulated to concerned directorates of CWC for examination.
23	B.R.R. Vamsadhara Project Phase-II of Stage-II	Major	DPR	Andhra Pradesh	Vamsadhara/ Vamsadhara	Offline	Hqs	18211	Rs. 1618.80 Crore (2015-16 P.L.)	8/24/2017	16.11.2018	4/29/2019	Project is under consideration of Vamsadhara Water Disputes Tribunal (VWDT). DO letter to Spl Secy, Govt of AP was issued on 10 October, 2019. No Response received. As VWDT is yet to deliver final judgement, project can't be appraised from Inter-State angle.
24	Sita Rama Lift Irrigation Project	Major	DPR	Telangana	Godavari/ Godavari	Offline	Hqs	272921	Rs. 13384.8 Crore (2017-18 P.L.)	3/14/2018	1/17/2019	11/19/2018	Govts of Andhra Pradesh and Chhattisgarh have raised objection as project specific water allocation issue. GRMB/Apex Council has asked Telangana to submit DPR of the project. Project was allocation to be done before appraisal can take place.
25	Upper Bhadra Project	Major	DPR	Karnataka	Krishna/ Tungla	Offline	Hqs	225515	Rs.20852 Crore (2018-19 P.L.)	8/19/2019	8/19/2019	2/11/2019	Advanced Stage of Appraisal. Inter-State aspect , Hydrology,Working tables and cost chapter have already been finalised. Likely to be placed before Advisory Committee.

Since Mahanadi water Disputes Tribunal has been set up since March 2018, the final award of the Tribunal may have to be awaited for clearance of inter-State aspects. Hence, these PFRs are returned with the request to resubmit the same after any mutual agreement between co-basin States of these projects in this regard in future

* Diversion of Surplus water of Sabarmati basin for filling of Jawai Dam has been submitted by Govt. of Rajasthan for examination of Inter-State matter and Hydrology aspects only (TAC not required)

or after the award of the Tribunal award in this regard.